

MONTHLY LOOK AHEAD FOR JUNE 2017

592 Sherbourne, Toronto, ON

The following is a general overview of the anticipated construction activities scheduled at our Project at 592 Sherbourne Street

Construction Activities

Work on the structure of the 26th floor is commencing, it is anticipated that floors 26 to 30 will be completed within the month.

Installation of the building's cladding will continue from the 15th through 19th floors and the windows will continue from the 12th through 17th floors.

Balcony railings will start to be installed this month, as well work on interior finishes is set to begin.

The refurbishing of the masonry on the exterior of the Gooderham Mansion will continue through the month.



[Scheduled work is subject to change as required.]